ELECTRICAL CERTIFICATE OF TEST

Business Trading Name:_____ **ABN:** _____

Project Location:	**Project/Works Order Number:**

Location of Main Switchboard:	**Supply to MSB from:**
	Over current protection device at supply to MSB.
Main Switchboard Number:	**Type:** **Rating:** **A**

Test Instruments used:		
Test type	**Serial #**	**Cal. date**
Continuity:		
Insulation Resistance		
Polarity		
Fault Loop Impedance		
RCD tester		
Temperature		
Others		

Installation data											**Test Results**													
						Over current Protective Device					Continuity			Insulation Resistance ('M'ohms)					Fault Loop Impedance (ohms)					
Circuit Number and Phase	Circuit Designation	Load (A)	Type of Wiring (Cores, CSA (mm²), Type) include Earth CSA if applicable	Number of Points Served	Maximum permitted disconnection time.	MCB, RCBO or Fuse	Type B, C or D	Overload Rating	Interrupt Rating	Visual Inspection	Main Earthing Conductor <0.5Ω	Bonding <0.5Ω	Protective Earth Continuity	Phase / Phase	Phase / Neutral	Phase / Earth	Neutral / Earth	Polarity Tested & Correct	Reference Temp.	LINE TO NEUTRAL	LINE TO EARTH	Labelling of protection devices, equipment & S/B	Operation of RCD (tripping time)
					5 or 0.4s			(A/mA)	(kA)	✔	(ohms)	(ohms)	(ohms)	500v DC	500v DC	500v DC	500v DC	✔	(°C)	(ohms)	(ohms)	✔	(ms)

COMMENTS:

I CERTIFY THAT THE ELECTRICAL INSTALLATION, TO THE EXTENT IT IS AFFECTED BY THE ELECTRICAL WORK, HAS BEEN TESTED TO ENSURE IT IS ELECTRICALLY SAFE AND IS IN ACCORDANCE WITH THE REQUIREMENTS OF THE WIRING RULES AS/NZS 3000:2007 AND ANY OTHER STANDARD APPLYING TO THE ELECTRICAL INSTALLATION UNDER THE ELECTRICAL SAFETY REGULATION 2013.

☐ **YES** ☐ **NO**

Details of Electrical Mechanic Performing Tests.	**Tested By:**		**Signature:**	**Date:**
	License Number:			
Details of Electrical Contractor.	**Endorsed By:**		**Signature:**	**Date:**
	License Number:			
Customer Details.	**Company:**	**Received By:**	**Signature:**	**Date:**
	Address:	**Position:**		

This document has a 5 year retention period (Electrical Safety Regulations 2013)